

EARTHPRESS · DESIGN DECISIONS REGISTER

EarthPress design decisions register

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	EPR-DEC-001	Version	0.3
Status	Draft	Date	2026-10-02
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/earthpress		
Source	docs/06-design-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.3	2026-10-02	Amish Chadha	Amish approved the recommendations for open decisions 1 to 8 (2026-10-02); moved to decisions made (EPR-DDR-003 A1 and A3 accepted)
0.2	2026-10-01	Amish Chadha	Budget treated as a value-engineering target
0.1	2026-10-01	Amish Chadha	Register opened with the open decisions from EPR-DDR-001 to EPR-DDR-003, the precis and the build work

EarthPress design decisions register

Every design decision still to be made, and every decision made, in one place. Each decision is argued in full in its decision record under `docs/decisions/`; this register is the index Amish works from. The build plan (`docs/05-build-plan.md`, EPR-BLD-001) describes the design as it stands and does not list open decisions.

■ Open decisions

None. All open decisions were decided on 2026-10-02.

■ To confirm when parts are bought

Table 2. Items to confirm when parts are bought.

#	What to confirm	Why it matters	Source
1	The UPN 80 channel's web (6 mm), flange (8 mm) and depth (45 mm)	The mold bolt holes, the pin access holes and the tie bolt holes are set from them; the column webs must be 196 apart	EPR-DDR-003, P2
2	Bushes of 35 bore and 41 outside diameter are available locally	The link and lug bores are 41; another bush size changes the bore and the net section check	EPR-DDR-003, P5
3	A tube with about 61.3 inside diameter for the two sockets	The 2 in schedule 40 lever (60.3) must slide in without much play	EPR-BLD-001, sections 3.7 and 3.9
4	Two small torsion springs strong enough to snap the catch and the pawl in	They make the catch and the pawl self-acting	EPR-BLD-001, section 3.8
5	Expanded metal openings of 12 mm or less	Keeps fingers out of the guard	EPR-BLD-001, section 3.10
6	Local prices for steel, turned pins and bushes	The BOM prices are indicative; they set the estimated cost against the value-engineering target	EPR-CAL-001, section 11

■ Value engineering

Value-engineering target: USD 500 (a hypothetical control target, not a limit). Estimated cost of the constructable design: USD 520 (USD 20 over the target). Main cost drivers and savings worth trying:

- Steel is the main cost: 200 kg at about USD 1.30/kg is about USD 260. A lighter press (a 16 mm lid plate with deeper ribs, 10 mm mold walls, a lighter base plate, perhaps 10 kg) would save steel as well as mass; it was option (b) of the R7 mass decision, not taken on 2026-10-02, so it stays a saving worth trying.
- The parts added to make the press buildable (EPR-DDR-003) account for the rise from USD 488.
- Plain pins without bushes would save about USD 30, but R8 (wear) would fail, so this is a saving to weigh, not to take.
- Local prices for steel, turned pins and bushes are to be confirmed when parts are bought; every price is indicative.

■ **Decisions made**

Table 3. Decisions made.

Date	Decision	Decided by	Record
2026-09-25	TRL 2 items 1 to 7 and 9: toggle and one lever (CINVA-Ram pattern), longer arc from a low pivot, 290 x 140 x 90 mm block, 2 MPa, 5 % cement, 12 mm base plate and bolted mold, field soil tests only, no pitch change	Amish: "i accept all your recommendations, go with them across all repos."	EPR-DDR-001, EPR-DDR-002
2026-09-25	TRL 3 items 10 to 16: separate eject seesaw with a lost-motion slot, two operators on a T-handle, R5 reworded, R7 total 190 kg, budget \$500, weighed fill, linkage geometry, crank stop, ribbed lid, end pawl, linkage guard, hardened bushes, R4 at 296 blocks a day	Amish, same instruction	EPR-DDR-001, EPR-DDR-002
2026-10-01	Design for construction: columns turned, tapped mold flanges, pin access holes and spacers, round link ends, end skirts on the piston, lid pins in rib ears, rest catch and end pawl on the crank pin, central eject arm, ties moved, guard modelled, gauge made real (P1 to P15)	Made under Amish's 2026-09-30 instruction to make the design physically buildable ("fix the design assumptions to match and be physically feasible"); open for his review	EPR-DDR-003
2026-10-02	R7 total mass: option (a). The R7 total is 200 kg, defined to include the guard and bolts, and the 50 kg piece limit is kept (heaviest piece 45 kg)	Amish: "i approve your recommendations for all 555 open decisions."	EPR-DDR-003, A1
2026-10-02	Rest catch release: option (a), hand release, for the prototype, with the build plan rule that the catch is in before the latch is opened; a foot pedal is considered only if timed cycles (R4) show the extra step costs output	Amish: "i approve your recommendations for all 555 open decisions."	EPR-DDR-003, A3
2026-10-02	First co-design partner: one that already trains builders in stabilized earth blocks and has local soils and cement supply. First candidate to approach: the Auroville Earth Institute in India, whose 290 x 140 x 90 mm block module the press uses	Amish: "i approve your recommendations for all 555 open decisions."	EPR-DDR-001, item 8
2026-10-02	Bushes: case-hardened steel with grease nipples, as decided (EPR-DDR-002, item 16f), with simple felt or rubber dust seals added at the bush faces; bronze or UHMW-PE revisited only if TRL 4 wear data show scoring	Amish: "i approve your recommendations for all 555 open decisions."	EPR-PRC-001, open questions
2026-10-02	Mold wear: build the prototype with plain 12 mm mold walls and measure their wear against R8; bolt-on hardened liners are designed only if the measured rate would not last 50,000 sandy blocks	Amish: "i approve your recommendations for all 555 open decisions."	EPR-PRC-001, open questions
2026-10-02	Fill: weigh every fill, as decided (EPR-DDR-002, item 15); a calibrated scoop is allowed only for a soil whose scoop-to-mass scatter has been measured within the 0 to 2.7 % fill window	Amish: "i approve your recommendations for all 555 open decisions."	EPR-PRC-001, open questions
2026-10-02			

Date	Decision	Decided by	Record
	Stabilizer: cement stays the default; lime is a documented option with its own mix chart and a longer curing period; no change to the press or its dwell	Amish: "i approve your recommendations for all 555 open decisions."	EPR-PRC-001, open questions
2026-10-02	Design soil: the operating chart is based on the softer soil (809 N peak, 405 N per operator, within R5's 500 N) until partner soils are measured, then each soil gets its own figure	Amish: "i approve your recommendations for all 555 open decisions."	EPR-PRC-001, open questions