

EARTHPRESS · DESIGN DECISION RECORD

EarthPress recommendations accepted

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	EPR-DDR-002	Version	0.2
Status	Draft	Date	2026-10-02
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/earthpress		
Source	docs/decisions/0002-recommendations-accepted.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.2	2026-10-02	Amish Chadha	Item 8 decided by Amish on 2026-10-02 (EPR-DEC-001)
0.1	2026-09-25	Amish Chadha	Record Amish's acceptance of every recommendation in EPR-DDR-001 and docs/REVIEW.md, what changed in the repo, and the items still open

0002: Recommendations accepted

- **Date:** 2026-09-25
- **Status:** accepted. Every item with a recommendation is decided; item 8 (first co-design partner and region) had no recommendation and was decided by Amish on 2026-10-02 (EPR-DEC-001).

■ Context

EPR-DDR-001 adopted the TRL 2 recommendations for TRL 3 work, open for Amish's review, and listed seven new TRL 3 items (10 to 16) as proposed, awaiting Amish. On 2026-09-25 Amish wrote: "i accept all your recommendations, go with them across all repos." Each item with a recommendation is therefore **decided by Amish, 2026-09-25: go with recommendation**. Where an item offered several options, the recommended option is the decision. Items with no recommendation stay open. The project stays at TRL 3 (`trl: 3` , `trl_target: 3`); TRL 4 work is on hold by Amish's instruction.

■ Decision

Table 1. Items decided on 2026-09-25 and what changed in the repo.

#	Item	Decision	What changed
1	Mechanism	Bottom piston, toggle and one lever (CINVA-Ram pattern); bottle-jack variant documented later	None; already in the precis and model
2	Lever layout	Longer arc and higher end grip, met in intent with a low pivot (59.2° arc, grip 1.89 to 0.86 m)	None; already in the model
3	Block	290 x 140 x 90 mm; interlocking inserts later	None
4	Compaction target	2 MPa	None
5	Stabilizer	5 % cement, lime for clay-rich soils, confirmed with partner soils	None; partner soil confirmation is TRL 4 work, on hold
6	Meeting R7	12 mm base plate and bolted mold	None; already in the model (heaviest piece 36.6 kg)
7	Soil test kit	Field tests only	None
9	Pitch and problem	No rewording	<code>project.yaml</code> pitch and problem unchanged; the budget part is superseded by item 14
10	Ejection	(a) Separate eject seesaw, same lever in a second socket, 200 mm lost-motion slot	None; already in the model
11	Two operators	(a) Two people on a T-handle, 334 N each	Precis and requirements now describe the press as a two-person machine
12	R5 wording	500 N or less per operator; grip 0.8 to 1.9 m; peak force at 1.0 m or higher	EPR-REQ-001 R5 reworded (was 500 N, grip 0.9 to 1.6 m); status not met to met on paper (334 N per operator, peak at 1.16 m)
13	R7 total	(a) Relax total to 190 kg, keep the 50 kg piece limit	EPR-REQ-001 R7 total 140 kg to 190 kg; status not met to met on paper (187 kg, 3 kg margin)
14	Budget	(a) Raise <code>budget_usd</code> to \$500	<code>budget_usd</code> \$450 to \$500; R13 target \$450 to \$500; status not met to met on paper (\$488, \$12 margin)
15	Fill control	Weigh every fill on a 10 kg scale to about +1.3 % ± 100 g; target mass on the test chart	None; the scale is already in the BOM and the rule in the precis
16	Engineering proposals	(a) Pivot at x = -468, z = 266 mm, 1.7 m lever, rim at 940 mm; (b) crank stop at 6° (173 kN design load); (c) ribbed lid; (d) end pawl; (e) linkage guard; (f) case-hardened bushes; (g) R4 at 296 blocks a day, revisit when cycles are timed	None to geometry; all were already in the model. R4 stays at risk; timing cycles is TRL 4 work, on hold

No decision changed the geometry, so `cad/src/model.py`, the STEP and STL exports and EPR-DWG-001 keep their geometry and notes; the drawing stays at Rev P1 and was regenerated only for the title block. EPR-CAL-001 moves to v0.2: the script now checks the accepted R5 band and peak height, the 190 kg R7 total and reads the budget from `project.yaml`.

Items still open

#	Item	Status
8	First co-design partner and region (examples: an earth-building NGO in East Africa or India)	No recommendation was made on 2026-09-25. Decided by Amish, 2026-10-02: a partner that already trains builders in stabilized earth blocks and has local soils and cement supply; first candidate to approach, the Auroville Earth Institute (EPR-DEC-001)

On hold (TRL 4)

Decided in principle but not started, because TRL 4 is on hold: confirming the stabilizer with partner soils (item 5), timing the press cycle for R4 (item 16g), and every build, block test, proof-load test and measurement of the soil compaction curve.

■ Consequences

- EPR-PRB-001, EPR-PRC-001 and EPR-REQ-001 move to v0.4; EPR-CAL-001 to v0.2; EPR-DDR-001 to v0.2.
- Requirements on paper: none not met; R2 and R4 at risk; R3, R8, R10 and R14 not verifiable at TRL 3; R1, R5, R7, R11, R12 and R13 met on paper; R6 and R9 met by design review.
- R7 and R13 are met with small margins (3 kg and \$12). Any growth in mass or price reopens them.
- No cross-repo actions: EarthPress uses no shared component.